

Unstarted Tasks as of Fri 1/4/13  
Mill & Fill-schedule-R00

ID	Task Name	Contractor	Duration	Start	Start Time	Finish	End Time	Reason
Mon Jan 7								
571	EB & WBDL -MM 62 to MM 92	Roadway	1 day	Mon 1/7/13	7:00 am	Mon 1/7/13	3:00 pm	Mov. Operation-patching
683	WBDL -MM 105.5 to MM 99.5	Roadway	1 day	Mon 1/7/13	8:00 am	Mon 1/7/13	5:00 pm	Crack Sealing
749	WBDL -MM 130 to MM 128.5	Roadway	1 day	Mon 1/7/13	8:00 am	Mon 1/7/13	5:00 pm	Crack Sealing
756	Ex. 21-Lake St. Br. BHX-B 12' Width Restrict.	N/A	1 day	Mon 1/7/13	24 hrs	Mon 1/7/13		Width Restriction Only
757	Lake St.-EB Exit 80/94 to ITR 14' Width Restrict.	N/A	1 day	Mon 1/7/13	24 hrs	Mon 1/7/13		Width Restriction Only
966	WB Shoulder -MM 26	URS	1 day	Mon 1/7/13	12:00 pm	Mon 1/7/13	4:00 pm	Survey Work
Tue Jan 8								
572	EB & WBDL -MM 62 to MM 92	Roadway	1 day	Tue 1/8/13	7:00 am	Tue 1/8/13	3:00 pm	Mov. Operation-patching
684	WBDL -MM 99.5 to MM 98	Roadway	1 day	Tue 1/8/13	8:00 am	Tue 1/8/13	5:00 pm	Crack Sealing
750	WBDL -MM 128.5 to MM 127.5	Roadway	1 day	Tue 1/8/13	8:00 am	Tue 1/8/13	5:00 pm	Crack Sealing
758	Ex. 21-Lake St. Br. BHX-B 12' Width Restrict.	N/A	1 day	Tue 1/8/13	24 hrs	Tue 1/8/13		Width Restriction Only
759	Lake St.-EB Exit 80/94 to ITR 14' Width Restrict.	N/A	1 day	Tue 1/8/13	24 hrs	Tue 1/8/13		Width Restriction Only
967	EB Shoulder -MM 26	URS	1 day	Tue 1/8/13	9:00 am	Tue 1/8/13	11:00 am	Survey Work
968	EB Shoulder -MM 1.4	URS	1 day	Tue 1/8/13	12:00 pm	Tue 1/8/13	1:30 pm	Survey Work
969	WB Shoulder -MM 1.4	URS	1 day	Tue 1/8/13	2:00 pm	Tue 1/8/13	3:00 pm	Survey Work
Wed Jan 9								
573	EB & WBDL -MM 62 to MM 92	Roadway	1 day	Wed 1/9/13	7:00 am	Wed 1/9/13	3:00 pm	Mov. Operation-patching
685	WBDL -MM 98 to MM 96	Roadway	1 day	Wed 1/9/13	8:00 am	Wed 1/9/13	5:00 pm	Crack Sealing
751	WBDL -MM 127.5 to MM 125	Roadway	1 day	Wed 1/9/13	8:00 am	Wed 1/9/13	5:00 pm	Crack Sealing
760	Ex. 21-Lake St. Br. BHX-B 12' Width Restrict.	N/A	1 day	Wed 1/9/13	24 hrs	Wed 1/9/13		Width Restriction Only
761	Lake St.-EB Exit 80/94 to ITR 14' Width Restrict.	N/A	1 day	Wed 1/9/13	24 hrs	Wed 1/9/13		Width Restriction Only
965	WBDL & PL -MM 91 Moving Operation	Lawson Fisher	1 day	Wed 1/9/13	8:30 am	Wed 1/9/13	5:00 pm	Bridge Inspections
970	EBDL & PL (alternating) -MM 5.2 to MM 5.5	URS	1 day	Wed 1/9/13	9:00 am	Wed 1/9/13	11:30 am	Survey Work
971	WBDI & PL (alternating) -MM 5.5 to MM 5.2	URS	1 day	Wed 1/9/13	11:30 am	Wed 1/9/13	2:00 pm	Survey Work
Thu Jan 10								
574	EB & WBPL -MM 62 to MM 92	Roadway	1 day	Thu 1/10/13	7:00 am	Thu 1/10/13	3:00 pm	Mov. Operation-patching
686	WBDL -MM 96 to MM 94	Roadway	1 day	Thu 1/10/13	8:00 am	Thu 1/10/13	5:00 pm	Crack Sealing
752	WBDL -MM 125 to MM 124	Roadway	1 day	Thu 1/10/13	8:00 am	Thu 1/10/13	5:00 pm	Crack Sealing
762	Ex. 21-Lake St. Br. BHX-B 12' Width Restrict.	N/A	1 day	Thu 1/10/13	24 hrs	Thu 1/10/13		Width Restriction Only
763	Lake St.-EB Exit 80/94 to ITR 14' Width Restrict.	N/A	1 day	Thu 1/10/13	24 hrs	Thu 1/10/13		Width Restriction Only
Fri Jan 11								
575	EB & WBPL -MM 62 to MM 92	Roadway	1 day	Fri 1/11/13	7:00 am	Fri 1/11/13	2:00 pm	Mov. Operation-patching
687	WBDL -MM 94 to MM 92	Roadway	1 day	Fri 1/11/13	8:00 am	Fri 1/11/13	2:00 pm	Crack Sealing
753	EBDL -MM 124 to MM 125	Roadway	1 day	Fri 1/11/13	8:00 am	Fri 1/11/13	2:00 pm	Crack Sealing
764	Ex. 21-Lake St. Br. BHX-B 12' Width Restrict.	N/A	1 day	Fri 1/11/13	24 hrs	Fri 1/11/13		Width Restriction Only
765	Lake St.-EB Exit 80/94 to ITR 14' Width Restrict.	N/A	1 day	Fri 1/11/13	24 hrs	Fri 1/11/13		Width Restriction Only
Sat Jan 12								
766	Ex. 21-Lake St. Br. BHX-B 12' Width Restrict.	N/A	1 day	Sat 1/12/13	24 hrs	Sat 1/12/13		Width Restriction Only
767	Lake St.-EB Exit 80/94 to ITR 14' Width Restrict.	N/A	1 day	Sat 1/12/13	24 hrs	Sat 1/12/13		Width Restriction Only
Sun Jan 13								
768	Ex. 21-Lake St. Br. BHX-B 12' Width Restrict.	N/A	1 day	Sun 1/13/13	24 hrs	Sun 1/13/13		Width Restriction Only
769	Lake St.-EB Exit 80/94 to ITR 14' Width Restrict.	N/A	1 day	Sun 1/13/13	24 hrs	Sun 1/13/13		Width Restriction Only